

Hylan Datacom & Electrical Contracting

Daily Work Report

Customer : altice Date: .8/27/2017
Project : 437 5th AVE. - RING PH 14147 - PHASE 1 Job # 028
BRING ALL MACHINES IN AT END OF SHIFT Truck # 324

Manpower Information

Name: <u>monarchio</u>	Reg. : _____	OT: <u>8</u>
Name: <u>fergeson</u>	Reg. : _____	OT: <u>8</u>
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____

Description Of Work

- ① EFSMH #20-90-8 Retrieved SC NYC 145 located R4 (which was a ring) of 432ct west to SC NYC 105 to 432ct ~~South~~ to SC NYC 106. Tested for traffic there was) broke out F3 to 6. Tested them for traffic they were dark cut fibers and peeled back to tube going to SC NYC 105 west. Installed transport tube to tray #3 and brought fibers 3→6 up into tray. Located R3 of 144ct north to SC NYC 146 (the newer one) tested for traffic it was dark (was in tray 3 as well) broke out F1-4. OTDR'd R3 of 432ct west gave footages to Altice Rep (1310 & 1550) traffic came back on F4 of same ribbon. OTDR'd F3 (1330 & 1550) gave results to rep. traffic came back on F6 of same ribbon. OTDR'd F1-12 of R3 of 144ct north to SC NYC 146 (1330 & 1550) gave results to Altice Rep. Spliced F3→6 of 432ct west to SC NYC 105 to R3 F1→4 of 144 north (the newer one) to SC NYC 146.
- ② EFSMH #203-1065-8 Retrieved SC NYC 297 located R3 of 432ct to 141A and R3 of 432ct to 180A They were spliced through Altice Rep. instructed us to break up splice & OTDR the 432ct R3 F1-12 to 141A. ~~gave~~ gave results to Rep. moved on to SC NYC 180A.

In ESMH#138-726-4 Retrieved
SCNYC 180A located 432ct R3 to
SCNYC 297. Spliced to R3 to
SCNYC 102. Checked for traffic dead.

Broke
Splice - OTDR'd R3 to 297 gave
results to Altice Rep. Spliced R3 to 297
Rto R3 to 77