

Hylan Datacom & Electrical

Daily Work Report - Pole Work

Mobilitie ☐ Extenet ☒ Crown Castle ☐

Date:

9/6/17

Node #

14110

Job#

113-0114

Manpower Information

Name:	Howard Olshewitz	Reg:	3	OT:	318
Name:	Chris Dropp	Reg:	3	OT:	167
Name:		Reg:		OT:	291
Name:		Reg:		OT:	109

Description of Work

Qty

Total

REMOVE AND DISPOSE EXISTING POLE (ALL POLE TYPES).

FURNISH AND INSTALL TYPE 'M' POLE

REMOVE AND RE-INSTALL TYPE M POLE

REMOVE AND REINSTALL TYPE OCTOGONAL POLE

CONSTRUCT FS TYPE FOUNDATION

CONSTRUCT SPIDER FOUNDATION

TEMP OUT TRAFFIC SVCS. UP TO 10LF - \$650.00 *OVER 10LF WILL BE \$97.50 EA. LF*

TEMP PYLON

REMOVE AND REINSTALL SIGNS ON POLE EA. (Up to 3)

REMOVE AND DISPOSE DUSKY LIGHT EA

FURNISH & INSTALL OCTOGONAL POLE

REPLACE BASE (FS)

REPLACE BASE (M2)

FURNISH AND INSTALL 8' ARM AND LUMINAIRE

F & I (2) RUNS PER NYC DOT 13C/314 TRAFFIC CABLE / PER FOOT

F & I 2(2) #10 & (1) #8 GROUND TRAFFIC FEED CABLE / PER FOOT

GROUND 2" PIPE STUBS IN POLE BASE EA.

SPlice FEED EA.

TAP & FUSE

FURNISH AND INSTALL POWER CABLE (2) #14 IMSA / PER LF

REMOVE & REPLACE FLOODLIGHT

TRANSFER EXISTING ARM & LUMINAIRE

REPLACE CONTROLLER

FIX EXISTING DOOR

FURNISH & INSTALL FIRE ALARM PHOTO ELECTRIC CELL

PAINT POLE, ARM, AND BASE EA

INSTALL 5' M-2A MAST ARM EXTENSION ASSEMBLY WITH FITTINGS

FLAGMEN PER DAY *\$25.00 PER HOUR

GFI RECEPTACLE INSTALL

POWER AT LOCATION

Amsterdam + 80th St

Job Location:

Description of Work:

Spider foundation. Also there is a 13c overhead

N/W/C - S/W/C. Edison facility in the N/W/C

We tried pulling on cable with boom. No movement

Donella Construction Plate middle of 80th

Removed 90' of 13c overhead. Removed one FS Spurt with Ego

41 one concrete pylon. Reinstalled 90' of 13c overhead + Reinstalled

FS Spurt on Pylon.

Need to find + fix + New Foundation