

Hylan Datacom & Electrical Contracting

Daily Work Report

Customer : EXTENCT Date THURSDAY 8-31-17
Project : EXT-S217 EXT-S219 EXT-S220 Job # 109
WO # : _____ Truck # 216

Manpower Information

Name: <u>PANARINO</u>	Reg. : <u>7</u>	OT: <u>10</u>
Name: <u>GUILLIANO</u>	Reg. : <u>7</u>	OT: <u>10</u>
Name: <u>NAPOLUCCI</u>	Reg. : <u>7</u>	OT: <u>10</u>
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____

Description Of Work

1ST 93RD + MADISON AVE EXT-S217 (NODE 14148 + 14136)
Ring Cut 864^{CT} WITH 72^{CT} MERCO + 12^{CT} NODE TAIL PREPPED + ENTER
ALL CABLES INTO 600^D ENCLOSURE. Spliced (16) single fibers AS TESTED BY
HUB. NODE 14148 TESTED + TRACED

2ND MADISON AVE + E 101ST EXT-S219 (NODE 14185)
Ring Cut 864^{CT} WITH 48^{CT} + 12^{CT} NODE TAIL PREPPED + ENTER
ALL CABLES INTO 600^D ENCLOSURE. Spliced (8) single f. bers AS TESTED BY
HUB.

3RD E 101ST + 5TH AVE EXT-S220 (NODE 14185)
Pulled glowax 12^{CT} NODE TAIL TO HAND HOLE Preppend 48^{CT} + 12^{CT} node tail
INTO 11" A" ENCLOSURE Spliced (8) singles Test by HUB.
TRACED + TEST NODE 14185
TROUBLE.

4TH 90TH STREET + MADISON AVE EXT-S205
Reddytall + OPEN END TESTED TO EXT-S200 MAINHOLE. FOUND PROBLEM