

Hylan Datacom & Electrical Contracting

Daily Work Report

Customer : CROWN CASTLE Date: .8/31/17
Project : att 189 Job # 120
OTDR #'S USED Truck # 351

Manpower Information

Name: <u>bey</u>	Reg. : _____	OT: <u>16</u>
Name: <u>blatus</u>	Reg. : _____	OT: <u>16</u>
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____

Description Of Work

- 1 - SET UP AT M/H 165-879-1 WHIPBALL + SOUTH CURB COVER M/H
- LOCATE + REMOVE EXISTING 4" ENCLORIC
- ID ON FI of GREEN BUFFER of 47-12794' - WERE IN RING
- SPLICED FIBERS 25-300 of 48 exit A to 25-300 of 48 exit D
* ~~1500~~ ^{ECS} NEEDS TO FIX THE LAD *
2 SET UP AT M/H 139-727-1 Peter Munit Plaza
- LOCATE + REMOVE EXISTING 450 D
- RUN NOPE TAIL FROM BASE OF POLE TO M/H 130'
- NO NOPE AT THIS POLE AT THIS AMP
- PREP + ENTER NOPE TAIL INTO 450 D
- ID WITH HUD 13405'
- SPLICED 1-6 OF NOPE TAIL TO 25-30 OF 48c exit A
- Bi Directional TEST BETWEEN NOPE + HUD - SAVE TRACES
3 - SET UP AT M/H 159-853-28 WATER ST + John
- LOCATE + REMOVE EXISTING 600 D WEST M/H
- LOCATE 48 TAIL - EAST M/H - HAVE TO ROUTE 48 TAIL FROM WEST TO EAST NEAR *
- PREP + ENTER 48 TAIL INTO 600 D
- ID WITH HUD ON ~~864~~ 864 SOUTH R18 FI 14750'
- SPLICED 1-6 OF 48c BRIDGE TO 205-210 OF 864 exit B
4 SET UP AT John St + FRONT ST M/H 69-327-11
- LOCATE + REMOVE 48c TAIL
- SET UP BOON TRUCK AT NOPE + PULL 150' TAIL FROM NOPE

over

THRU Base + TO M/A

- ID with HUB ON 48c Blue Fiber 15/30'
- Splice 1-6 of NOPE Tail to 1-6 of 48c
- B. Directional test from wire to HUB
- Save TRACES