

Hylan Datacom & Electrical Contracting

Daily Work Report

Customer : _____ Extenet _____ Date: _____ .08/24/2017
Project : _____ Node Testing _____ Job # _____ 446
WO # : _____ Truck # _____ **338**

Manpower Information

Name: _____ Ser _____	Reg. : _____ 7 _____	OT: _____ 1 _____
Name: _____ Ceraldi _____	Reg. : _____ 7 _____	OT: _____ 1 _____
Name: _____ Pagan _____	Reg. : _____ 7 _____	OT: _____ 1 _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____

Description Of Work

Tester reported to 555 W37th Street hub

Splicers reported to Node 129 (LP 10385)

Splicers / tester discovered dirty Vz patches in spans. Also low launch levels from hub span loss above budget. Vz needs to address losses in their spans.

Splicers could not disconnect node tail due to construction on street in vicinity of node and street would have to be closed to open manhole. Spans traced.

Splicers reported to Node 187 (LP 10454)

Splicers and tester reported bad Vz Splices with hi loss in span. Both splicers and Tester traced fibers and left node tail and OTRX units unplugged for Vz to test/repair span swithout interfering traffic

Tester relocated to 97th Street hub

Splicers reported the Node 164 (LP 10484) to address trouble ticket on node

Tester discovered fiber one had high losses at hub in Vz hand off patch panel

There were dirty connectors and numerous macrobends in patch panel

Tester cleaned all connectors and bulkheads in hub and splicers cleaned connectors in field.

Node returned to full operation with no alarms showing