

# Hylan Datacom & Electrical Contracting

## Daily Work Report

Customer : Extenet Date: .08/31/2017  
Project : Node Testing/Repairs Job # 446  
WO # : Phase 3 Truck # 338

### Manpower Information

Name: <u>Ser</u>	Reg. : <u>7</u>	OT: <u>7</u>
Name: <u>Ceraldi</u>	Reg. : <u>7</u>	OT: <u>7</u>
Name: <u>Pagan</u>	Reg. : <u>7</u>	OT: <u>7</u>
Name: <u></u>	Reg. : <u></u>	OT: <u></u>
Name: <u></u>	Reg. : <u></u>	OT: <u></u>
Name: <u></u>	Reg. : <u></u>	OT: <u></u>
Name: <u></u>	Reg. : <u></u>	OT: <u></u>
Name: <u></u>	Reg. : <u></u>	OT: <u></u>

### Description Of Work

*Tester reported to 555 W37th Street*

*Splicers reported to Node 133 (LP 10412)*

*Node is located in front of Police Department and there were Police vehicles that had to be moved for access to node and handhole*

*Tester met with Chris from Extenet and Vz Technicians who were there to check fibers for this node. Vz technicians checked, cleaned and addressed as many issues as they were able to handle from hub only. Span losses were reduced below threshold, and after a new node tail was installed at node the remotes were able to be discovered and node went into operation and showed no alarms*

*Tester relocated to E79th street hub. Splicers relocated to Node 208 (LP 10369)*

*Tester discovered that there was a missing patchcord from OTRX units to Extenet panel*

*This has been previously reported at this hub. Additionally splicers noted that there is NO OPTI-TAP TERMINAL BOX in the double header manhole serving the node. Also splicers noted there is no ladder in manhole and access is severely limited due to this*

*Splicers relocated to Node 220 (LP 10357) as directed by Chris from Extenet*

*Splicers report that node location is at entrance to 59th street bridge and will have to be accessed when traffic becomes lighter later on today.*

*Tester relocated to 193 Manhattan Avenue. Splicers relocated to Node 171 (LP 10636)*

*Splicers reported no Opti-tap terminal box in manhole. Node tail was pulled THROUGH Hand hole into manhole. Splicers pulled node tail back into handhole and secured it there*

*Tester relocated back to E79th street hub. Splicers relocated back to Node 220 (LP 10357)*

*Splicers opened serving manhole and discovered there is NO STREET DIG to manhole from pole base.*