

Hylan Datacom & Electrical Contracting

Daily Work Report

Customer : altice Date: .8/31/2017
Project : _____ Job # 028
BRING ALL MACHINES IN AT END OF SHIFT Truck # 324

Manpower Information

Name: <u>monarchio</u>	Reg. : _____	OT: <u>10</u>
Name: <u>fergeson</u>	Reg. : _____	OT: <u>10</u>
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____
Name: _____	Reg. : _____	OT: _____

Description Of Work

Met Altice Rep on York Ave & 72nd St. Supervisor determined the alarm was 8000' away from there. Moved to 9th Ave and 58th St. Retrieved SCNYC 159 located 144ct north and 144ct South R4 which was spliced thru. checked for traffic on F8 & B in top tray both were live. Traced R4 both sides down to basket both were intact. Broke the splice of F8. OTDR'd the north gave results to Rep. OTDR'd the south F8 gave results to Rep. Put red light on the north F8 checked for any faults - none. Put red light on the south F8 checked - NO faults. Spliced F8N to F8S. Went back to York Ave & 72nd St. Retrieved SCNYC 225. Cables were pulled out of bell end with buffers exposed. Repaired all cables and replaced jelly clamp (450D). Cleaned up the basket. Rep. instructed us to locate B1 36ct to 1305 York splice to R2 of 144ct. Found broken F2 to F2 respliced.

Went to Barclay and Church Streets Retrieved SCNYC 35 located R14 splice 306ct to 288ct tested for light. Broke F12 OTDR'd gave results to Rep. Spliced F12 back to F12

SCNYC-34 locate ~~R14~~ 360 South R-14 F-12 broken at this location. Splice F-12 Back together.