

Angel W Castillo  
CJ#828216

445 Park Ave

DID#1500447  
ECD:11/4/17

Ver. 2/25/2016

328-2250

PO#874142

## TIME WARNER CABLE SCOPE OF WORK

Project Information (will populate into Contact Cost tab)			
NAME:	CON EDISON STEAM DISTRIBUTION		
ADDRESS:	445 PARK AVE NEW YORK NY 10022		
LOB:	COAX COMMERCIAL NEW BUILD	TYPE:	COAX
DOCKID:	1500447	CONSTR#:	828216
POC:	NA	SITE SURVEY#:	828216A
NODE/HUB:	CG03/MANHATTAN SOUTH C	MAP:	NA
OU:	CI33		
REC'D DATE:	7/19/2017 0:00	WALKED BY:	hylan
MTU, STU or NEX	MTU		
BUILD TYPE			
TENANT COUNT			
LENGTH OF BLDG			
WIDTH OF BLDG	42		
NUMBER OF STORIES			
BUILDING EXTERIOR FINISH			
COMMON MPOE AVAILABLE			
COMMON MPOE LOCATION			
COMMON MPOE ROOM ACCESS SPECIFICS			
PRIVATE NON-MPOE EQUIPMENT LOCATION			
POWER IS IT AVAILABLE & WHERE			
RACK or WALL MOUNT			
SPACE AVAILABILITY FOR RACK/WALL MOUNT			
CORES REQUIRED TO ENTER BLDG			
PREBURY DROP			
FIBER VERIFICATION COMPLETED BY			
FIBER VERIFICATION COMPLETE DATE			
Project Description: Detail from Right Of Way to Interior D-Marc in or at the Venue.			
*IF MTU, detailed description MUST contain Entire Building Layout, Rack, and Power Locations*			
Lateral To Plant Access Point To Basement To Riser Entry:			
Building is hot. Suggested tie point is existing in basement telco room of 110 E.57th St. Nev, p3-500 coax will run from tie point building 110 E.57th St. Coax will follow existing coax and fiber from tie point to target building 445 Park Ave. Coax will enter building on 2nd floor in fire tower and run 15' attached to wall to cable down point. Coax will cable down 45' from 2nd floor to basement. Coax will follow existing conduits down to basement. Proposed tap will be mounted to wall in basement. Rg-6 line will run from proposed tap to Con Ed equipment in steam room. Rg-6 line will cable down 10' from ceiling to Con Ed equipment to complete run.			
Contact building to set up appointment and have engineer ready on staff for escort. PH 917-322-2100			
Contact Steven (PM of 110 E.57th St.) for access to tie point. PH212-751-4100			
Riser Within Building:			
Riser in building is existing in fire tower staircase. Survey is needed to view riser if print is not on file.			
Alex- Coax .500 Cable Pull			

Time Warner Cable®



BUILDING ACCESS	NAME	PHONE #
NORMAL BUSINESS HOURS	Brandon Evans	347-203-4427
AFTER HOURS		
EMERGENCY		



328-2250

### Coax Activation Documentation Worksheet

Date: 8/25/17 CI #: 828216 DID #: 1500447  
Town: Southern Manhattan Address: 455 Park Ave  
Contractor Company: Hylan Data Technician Name: \_\_\_\_\_  
Node Location: \_\_\_\_\_ Node Number: \_\_\_\_\_ Node Port: \_\_\_\_\_

#### Coax

- 1, Complete coax work order build prior to following the steps below.
- 2, Verify all required reporting parties are notified of potential interruption, for known customer disruption-initiate a NODE SUSPENSION before active plant work is initiated.
- 3, Verify Tie-Point is active with both RF & AC on seizure assembly.  
Volts #: \_\_\_\_\_ Low Channel #: \_\_\_\_\_ High Channel #: \_\_\_\_\_
- 4, Verify no-short on work order extension feed cable.
- 5, Connect the completed coax extension job with Tie-Point.
- 6, Verify for both RF & AC on Tie-Point seizure assembly-if no RF and AC present, disconnect extension and trouble shoot extension.
- 7, If Tie-Point verifies as good, then setup remainder of extension.
- 8, Take and record Amp & Termination RF readings, clear plant from reporting parties and NODE SUSPENSION

Amp #: \_\_\_\_\_ Volts #: \_\_\_\_\_ Low Channel: \_\_\_\_\_/\_\_\_\_\_ High Channel: \_\_\_\_\_/\_\_\_\_\_

Amp #: \_\_\_\_\_ Volts #: \_\_\_\_\_ Low Channel: \_\_\_\_\_/\_\_\_\_\_ High Channel: \_\_\_\_\_/\_\_\_\_\_

Amp #: \_\_\_\_\_ Volts #: \_\_\_\_\_ Low Channel: \_\_\_\_\_/\_\_\_\_\_ High Channel: \_\_\_\_\_/\_\_\_\_\_

Termination tap value: 23-Sway Low Channel: 22.7 High Channel: 28.5


Termination tap value: \_\_\_\_\_ Low Channel: \_\_\_\_\_ High Channel: \_\_\_\_\_

Termination tap value: \_\_\_\_\_ Low Channel: \_\_\_\_\_ High Channel: \_\_\_\_\_

Comments: \_\_\_\_\_  
\_\_\_\_\_

CON EDISON STEAM DISTRIBUTION  
445 PARK AVE NEW YORK MS NY 10022  
LOB: COAX COMMERCIAL NEW BUILD  
DOCKID: 1500447 CONST#: 828216 SITE SURVEY: 8282  
POC: ON STAFF ENGINEER P# 917-322-2100 & Steven ( PM of  
St.) for access to tie point. P#212-751-4100  
HUB: C - NYCLNYRG  
NODE/HUB: CG03/C - NYCLNYRG MAP: 112-104  
V81 TWMAN: SOUTH MANHATTAN C  
DESIGN: 08/09/2017

**STEP 1:**  
FROM TIE POINT EXISTING NODE CG03/BSMT TELCO RM OF 110 E 57TH ST), REMOVE EXISTING TERM & PULL 175' OF PROPOSED (1) P3-500 COAX CABLE FOLLOWING EXISTING COAX & FIBER TO EXISTING FL2 CORE DRILL OF TARGET CUSTOMER 445 PARK AVE BLDG THEN CONTINUE 225' FOLLOWING EXISTING COAX & FIBER ALONG FL2.



E 56TH ST





