

# Hylan Datacom & Electrical

## Daily Work Report - Pole Work

Mobilitie ☒

Extenet ☐

Crown Castle ☐

Date: 8-29-17

Node # 14059

Job# 498-0044

### Manpower Information

Name: Al Vitalone	Reg: 2	OT: 3	318
Name: Brandon Soto	Reg: 2	OT: 2	167
Name:	Reg:	OT:	291
Name:	Reg:	OT:	109

Description of Work	Qty	Total
REMOVE AND DISPOSE EXISTING POLE (ALL POLE TYPES).		
FURNISH AND INSTALL TYPE 'M' POLE		
REMOVE AND RE-INSTALL TYPE M POLE		
REMOVE AND REINSTALL TYPE OCTOGONAL POLE		
CONSTRUCT FS TYPE FOUNDATION		
CONSTRUCT SPIDER FOUNDATION		
TEMP OUT TRAFFIC SVCS. UP TO 10LF - \$650.00 *OVER 10LF WILL BE \$97.50 EA. LF*		
TEMP PYLON		
REMOVE AND REINSTALL SIGNS ON POLE EA. (Up to 3)		
REMOVE AND DISPOSE DUSKY LIGHT EA		
FURNISH & INSTALL OCTOGONAL POLE		
REPLACE BASE (FS)		
REPLACE BASE (M2)		
FURNISH AND INSTALL 8' ARM AND LUMINAIRE		
F & I (2) RUNS PER NYC DOT 13C/314 TRAFFIC CABLE / PER FOOT	620 ft	
F & I 2(2) #10 & (1) #8 GROUND TRAFFIC FEED CABLE / PER FOOT	620 ft	
GROUND 2" PIPE STUBS IN POLE BASE EA.		
SPLICE FEED EA.		
TAP & FUSE		
FURNISH AND INSTALL POWER CABLE (2) #14 IMSA / PER LF	160 ft	
REMOVE & REPLACE FLOODLIGHT		
TRANSFER EXISTING ARM & LUMINAIRE		
REPLACE CONTROLLER		
FIX EXISTING DOOR		
FURNISH & INSTALL FIRE ALARM PHOTO ELECTRIC CELL		
PAINT POLE, ARM, AND BASE EA		
INSTALL 5' M-2A MAST ARM EXTENSION ASSEMBLY WITH FITTINGS		
FLAGMEN PER DAY *\$25.00 PER HOUR		
GFI RECEPTACLE INSTALL		
POWER AT LOCATION		

Job Location: Fort hamilton parkway @ 65<sup>st</sup> SWL to SEC to NWc

Description of Work: Pulled in Cable from the WEL to SEC one INSA two 13-C two 10-160'each. Tried to pull cable from SWL to SEC and I lost the IMSA cable and Broke my pulling rope well. Tried to pull one of the 10 wire out and could not get it out. so from the SEC to SWC I have place two 13c two 10 at 150'each. The conduit has so many bends the cable was so tight ~~had~~ had so many problem trying to get the cable through.