

Hylan Datacom & Electrical

Daily Work Report - Pole Work

Mobilitie ☐Extenet ☒Crown Castle ☐

Date:

8/20/17

Node #

338 - 527159

Job#

338

Manpower Information

Name: Howard Olszewitz	Reg:	OT: 9	318
Name: Chris Dropp	Reg:	OT: 8	167
Name:	Reg:	OT:	291
Name:	Reg:	OT:	109

Description of Work	Qty	Total
REMOVE AND DISPOSE EXISTING POLE (ALL POLE TYPES).		
FURNISH AND INSTALL TYPE 'M' POLE		
REMOVE AND RE-INSTALL TYPE M POLE		
REMOVE AND REINSTALL TYPE OCTOGONAL POLE		
CONSTRUCT FS TYPE FOUNDATION		
CONSTRUCT SPIDER FOUNDATION		
TEMP OUT TRAFFIC SVCS. UP TO 10LF - \$650.00 *OVER 10LF WILL BE \$97.50 EA. LF*		
TEMP PYLON		
REMOVE AND REINSTALL SIGNS ON POLE EA. (Up to 3)		
REMOVE AND DISPOSE DUSKY LIGHT EA		
FURNISH & INSTALL OCTOGONAL POLE		
REPLACE BASE (FS)		
REPLACE BASE (M2)		
FURNISH AND INSTALL 8' ARM AND LUMINAIRE		
F & I (2) RUNS PER NYC DOT 13C/314 TRAFFIC CABLE / PER FOOT		
F & I 2(2) #10 & (1) #8 GROUND TRAFFIC FEED CABLE / PER FOOT		
GROUND 2" PIPE STUBS IN POLE BASE EA.		
SPLICE FEED EA.		
TAP & FUSE		
FURNISH AND INSTALL POWER CABLE (2) #14 IMSA / PER LF		
REMOVE & REPLACE FLOODLIGHT		
TRANSFER EXISTING ARM & LUMINAIRE		
REPLACE CONTROLLER		
FIX EXISTING DOOR		
FURNISH & INSTALL FIRE ALARM PHOTO ELECTRIC CELL		
PAINT POLE, ARM, AND BASE EA		
INSTALL 5' M-2A MAST ARM EXTENSION ASSEMBLY WITH FITTINGS		
FLAGMEN PER DAY *\$25.00 PER HOUR		
GFI RECEPTACLE INSTALL		
POWER AT LOCATION		

Job Location:

Union Sq W + 14th St.

Description of Work:

Worked with digging crew. They could not locate the conduit from the N/E/C to the N/E/C - They used a pipe locator the conduit goes past the N/E/C to an old foundation. Need to do a new dig N/E/C - N/W/C